

Project Update – Prop M Bond – Series A & B

Independent Citizen’s Oversight Committee Report

September 2012

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2071001	Natural Science Bldg. Completion & Equipment	Marlene Imirzian & Associates	C.W. Driver	Restore items that had been value-engineered out of this State (under funded project)	This project was completed fall 2010.
2102002 2071002	PC North Education Center – Series B PC North Education Center	RBF Design/Horse Ranch Creek Road	Balfour-Beatty	Plan and construct a new Education Center. Acquisition of land and construction of facilities to improve access to students through the development of an Education Center in the northern portion of PCC district.	Identification of design team and user group. Horse Ranch Creek Rd Project is well underway and road grading is complete. Storm drain installation is complete. Water line installation is complete to the south end of campus property and work is in progress for the extension to SR-76. Underground dry utilities are in progress at the south half of the road and SDG&E has energized power for the north half. Asphalt paving of the north half of the road is completed except for the final surface lift to be done after completion of south half paving. Irrigation and landscaping work is in progress along the north half campus frontage. Completion scheduled April 2013.
2071003	North Ed Center – CEQA/EIR Mitigation	RBF Environmental Work		Implement the required mitigation measures identified in the PCCD North Education Ed Center EIR	Offsite mitigation land purchase is outstanding The restoration plan and Resource Management Plan for onsite mitigation is currently being installed in the mitigation area south of the NEC campus site.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB004	Humanities Building – BAB	LPA, Inc.	Balfour Beatty	Plan and construct a 3 story 80,000 gsf building to house the following disciplines: English, ESL, World Languages, and Reading.	Construction contracts were awarded at the September board meeting, construction is scheduled to begin October 3, 2011.
2071004	Humanities Building	LPA, Inc.	Balfour Beatty		Grading, foundations, and structural steel framing are complete. The installation of upper floor metal decking is underway. Slab-on-grade has been poured at the east end, and basement/1 st floor west is in progress. Underground utilities are ongoing. The project is scheduled for completion August 2013. Percent complete 35%
2071005	S-Bldg. Remodel Project (Health Sciences)	Carrier Johnson	Swinerton	Construct a 2-story, 25,000 gsf building to house the Nursing and Dental Assisting departments.	The HS building is complete! It opened for classes August 2010.
2102006	PC South Education Center – Series B	LPA, Inc.	Swinerton	Tenant improvements, Field Act compliance and access improvements to existing 100,000 gsf building.	The District has engaged a consultant to assist us with Center Status Approval. The design team of LPA has been selected as the architect of record for the project. Design development documents are complete, work is beginning on construction documents. DSA submittal is expected December 2012.
2071006	PC South Education Center			Acquisition of land and construction of facilities to improve access to students through the development of an Education Center in the southern portion of PCC District.	A 27 acre site has been purchased with existing 4 stories, 100,000 gsf building and parking garage.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2071007	Multimedia Lab & Planetarium	TBp	Swinerton	Construct a Planetarium that has the flexibility to provide additional instructional space.	The project is complete.
2071008	Annual Implementation Plan Projects	Various	If needed	Identify and implement facilities improvement projects that support the District’s Strategic goals and the Division’s Service Area Outcomes.	Facilities improvement projects have been identified and completed. The current list of projects is a result of secondary effects of construction projects.
2102008	Annual Implementation Plan Projects				Swing space projects have been completed: BE remodeled to accommodate the English writing labs, GJ remodeled to accommodate Theatre. The remodel of the NO building to accommodate Health Services is complete.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB009	San Marcos Campus CEQA/EIR Study – BAB	Atkins Environmental		Implement various mitigation measures identified in the San Marcos Program EIR.	The City of San Marcos has completed the road work necessary for the installation of signal lights at Comet Circle entrances/exits and Mission Road. They are awaiting the delivery of the signal heads. The Program EIR for the San Marcos Master Plan 2022 Projects was certified November 2009.
2071009	San Marcos Campus CEQA/EIR Study			Prepare and certify a Program EIR for the San Marcos Master Plan 2022 projects and to implement identified mitigation measures.	Mitigation measures such as the development and approval of a Biological Resource set aside, historical building surveys and sewer monitoring are being implemented. We met with the RWQB re: 404 Permit and are working with the wildlife agencies on the approvals for the Conservation easement.
2071010	Escondido Center North Wing Retrofit	GKK	Gilbane Construction	Structurally retrofit the North wing of the Escondido Center to Field Act compliance.	The project is complete.
2102011	Parking Improvement Projects – Series B	DLR Group		Implement parking improvements designed to improve and increase parking and vehicle circulation at the San Marcos Campus.	Parking Lots 3 & 5 plans are on hold due to scope and budget creep.
2071011	Parking Improvement Projects			Improve and increase parking and vehicle circulation at the San Marcos Campus.	Improvements were completed in Parking Lot 12. Construction documents have been submitted to DSA for Parking Improvements in Lots 3 & 5.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB012	Industrial Technology Building – BAB	HMC	Gilbane Construction	Complete construction of the Industrial Technology Building	This project has been completed and opened for classes on January 17, 2012.
2071012	Industrial Technology Building			Plan and construct an Industrial Technology Center through a combination of new construction and renovation to provide improved instructional space for the following disciplines: Automotive Technology, Diesel Technology, Auto Body, Welding, Waste Water Technology, and Cabinet Furniture Technology.	
2BAB013	Theatre Addition & Remodel – BAB	Mosher Drew	Balfour Beatty	Plan and construct a Performing Arts Complex through a combination of new construction and renovation of existing space to provide improved performance, rehearsal facilities for the following disciplines: Theatre, Dance and Music	Construction began 7/5/2011. Existing Building: Work on the Elevator Tower was complete 9/5, remaining slab on grade completed; work continues on the bridge, roof replacement has begun. New Building: Taping/Texturing of the dance studio is nearing completion. The ceiling grid and tension grid are being installed. Final completion is expected April 2013.
2102013					
2071013	Theatre Addition & Remodel				

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB014	Relocation of Baseball Playing Field	Davy Architects	Swinerton	Relocate the baseball field from the south end of the SM campus on Mission Road to the north end of the SM campus.	Resource Management Plan is currently under review. The District is working with San Diego Conservancy to establish a Conservation Easement for onsite mitigation allowing the construction of the baseball fields.
2071014	Relocation of Baseball Playing Field				The construction plans were approved by DSA. The project disturbs coastal sage scrub and we have identified onsite mitigation. We are waiting for agency approval of the Resource Management Plan.
2BAB015	Landscape Improvements	KTUA – Arboretum Improvements		Construct the trail and irrigation system for the Arboretum.	On-going continuous projects.
2071015	Landscape Improvements			Develop a conceptual master plan for the Arboretum and construction documents for the trail and irrigation systems.	The plans for the Arboretum trail and irrigation systems are currently in review at DSA. Plans have been approved by DSA, waiting for environmental clearances.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB016 2071016	Infrastructure Improvements – BAB Infrastructure Improvements	12KV/Johnson Consulting		Upgrade the High Voltage Electrical System and the Fire Alarm System at the San Marcos Campus.	Please see projects 2BAB028 and 2BAB025. Phase 1 of the High Voltage Electrical System Upgrade (HVEU) was completed in December 2009. (Please note that the implementation of the 12kV has been setup as a separate project).
2102017 2071017	Child Development Center – Series B Child Development Center - FPP	Davy Architects	Swinerton	Program and design a new 10,000 gsf Child Development Center Development a Final Project Proposal for submittal to CCCCCO.	Schematic Design was completed over the summer and currently in Design Development. DSA submittal is expected December 2012. The FPP has been postponed due to the lack of State bond. The District is currently going through the permitting process to obtain the necessary permits to construct the project.
2102018 2071018	LL Bldg. Remodel – Series B LL Bldg. Remodel – FPP	Not Assigned	Not Assigned	Program & design of LL Remodel into a One Stop Student Services Center contingent upon State Funding by renovating the existing 3-story building. Develop a Final Project Proposal for submittal to CCCCCO.	A revised FPP was submitted August 2012 and is waiting for approval and funding from State. The FPP has been submitted to the Chancellor’s Office for approval. The State did not pass a state bond in 2008, funding is contingent upon a State bond passing and Palomar’s eligibility ranking compared to other submittals.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2102019	Library & Learning Resource Center – Series B	LPA, Inc.		Program, design, and construct a new 4-story, 100,000 gsf new Library & Learning Resource Center.	Confirmation of programming is underway.
2071019	Library & Learning Resource Center				
2102020	Escondido Center Improvements Phase 1- Series B	LPA, Inc.	CW Driver	Renovate the existing Escondido Center per the updated Educational & Facilities Master Plan.	The project is currently out to bid and construction is expected to begin October 15, 2012.
2071020	Escondido Center Improvements – Phase 1				LPA is developing conceptual design approaches to the exterior improvements including circulation and safety for the Escondido Center.
2071021	Multidisciplinary Instructional Building	LPA, Inc.	CW Driver	Construct a 3-story, 108,000 gsf Multidisciplinary building that will house the following disciplines: Computer Sciences and Information Systems, Business Administration, Graphic Communications, Multicultural Studies, American Indian Studies, Behavioral Sciences, History, Econ & Political Sciences.	The project is complete.
2071022	Humanities Bldg. Equipment	N/A		This project was set up to allow the pre-purchase of instructional equipment for the future Humanities Building; it is temporarily being used in modular classroom buildings.	The instructional equipment has been purchased.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2071023	Accessible Route Project	Various: LPA, Inc, Masson & DLR Group	CW Driver	Plan and construct an Accessible Path of Travel from various projects to the Transit Center as required by SDA. The project will also address vehicular and pedestrian safety at the intersection of Comet Circle and the Borden Road entrance	The project is complete
2BAB024	T-Bldg. Remodel – BAB	HMC	Gilbane Construction	Renovation and new construction at the existing T-Bldg. to provide program needs of the following areas: CFT, Water, Wastewater and Welding.	Construction began on May 29, 2012. We are currently working on the north side of the building while classes continue on the south side. Site work and utility work is underway as well as work on the east and north additions.
2BAB025	12Kv-Phase 2-BAB	Johnson Consulting	None	Phase II implementation of 12Kv upgrade for the San Marcos Campus.	The project is complete.
2BAB026 2102026	T-Bldg. Infrastructure – BAB T-Bldg. infrastructure – Series B	HMC	Gilbane Construction	Upgrade infrastructure supporting the T-Bldg.	Construction began on May 29, 2012. Progress on this project is tracked under Project under 2BAB024
2BAB027	San Marcos Land Acquisition	Masson	Balfour Beatty	Acquire approximately 3 acres adjacent to the San Marcos Campus. Construct a temporary construction parking lot.	The project is complete.

Project Update – Prop M Bond – Series A & B

Project #	Project Name	Project Architect	Project Construction Manager	Project Scope	Project Status
2BAB028	Fire Alarm System Upgrade	Johnson Consulting	None	The Fire Alarm System at the San Marcos Campus is being upgraded to accommodate expansion and the latest technology.	The Fire Alarm System Upgrade contract has been awarded. The scheduled and logistic plans have been approved. Project is now complete, awaiting final documentation.
271029	Teaching Learning Center		Balfour Beatty	Construct a 6,000 gsf Teaching Learning Center at a centralized location to provide access to students for tutoring and supplemental learning opportunities.	Under construction with foundations and slab-on-grade poured and structural steel framing completed. Underground utilities are installed. Exterior and interior wall metal stud framing in progress. This project is approximately 35% complete.
2BAB01	IS Technology Projects – BAB			Plan and implement technology upgrades in existing and new facilities.	Implementation of data backup systems for the District’s A-Building Data Center and the Backup Data Center at PCEC is in progress. Completion is planned in January. Bids were released to upgrade the District’s Data Center hardware and operating systems and implementation is scheduled to start in February 2012. On-going upgrades continue on existing facilities.
2071801	IS Technology Projects				Implementation of upgrade plans include Telecommunications infrastructure, expansion of wireless network, backup data center at the Escondido Center, hardware for implementation for Blackboard version 9 upgrade, replacement of outdated servers and other hardware.
2BAB802	AV Technology Improvement Projects			Plan and implement AV technology upgrades in existing and new instructional facilities.	IS is developing new standards for AV systems district wide.
2071802	AV Technology Improvement Projects				

Project Update – Prop M Bond – Series A & B

KHM/djr September 2012