This report severe the time and the	1 7 0007	
This report covers the time period from De	ecember 7, 2007 to March 7, 200	8
Project Name	Budget Allocated	Project/Grant Number
Bond and Related Costs	1,200,000	207100
Status: We have started the selection pro-	cess for the DSA Inspector Firms	and the DSA Testing Labo
and should complete this process in March	2008 We are currently working	and the DSA Testing Labs
District's Prop M Construction Supervisor's	and should have those in place	by lune 2008
We have to bring in 16 temporary modular	huildings to replace the classree	by Julie 2006.
be displaced when the CH, ES, LS and S I	Buildings are demolished starting	in lune 2009 It is
anticipated that these buildings will be need	ded for the payt 3 years	in June 2008, It is
The part of the tries of the tries will be free	ded for the flext 3 years.	
Natural Science Bldg Completion & Equ	iip 5.200.000	207100
We have compiled a list of special projects	and equipment that are needed	to complete the NS Rida
and a number of the projects are in-work; t	peing scheduled or are in some p	hase of approval or design
process.		indee of approval of design
PC North Education Center	64,900,000	207100
The land purchase has been completed an	d RBF has been selected as the	civil engineer for the
grading plans for the site and the new road	way, Horse Ranch Creek Road	The design has started
and we are working with the agencies to p	rocure the required permits so we	e can start the
the bidding and construction process.	The required per limb of the	o dan start trie
PC North Ed Center - CEQA/EIR Mitigation	on 6,000,000	2071003
The Palomar College Governing Board was	s scheduled to hold the final hear	ing on the CEOA/FIR
process on December 11, 2007, however to	he County of San Diego and Calt	rans requested additional
traffic studies and we are currently in the pr	rocess of performing those studie	is.
t is anticipated that our Governing Board w	rill certify the process at the April	Board Meeting
Humanities Building	100,000	2071004
The FPP for the Humanities Building has be	een completed and sent to the Cl	nancellor's
Office. We have received tentative approve	al for the FPP, but the project is n	not in the State budget at
his time.		or in the state badget at
The state of the s		
S-Bldg Remodel Project	Orig 4,665,000 New 1	13,147,300 2071005
This project has changed from a renovation	project to a replacement project	due to the existing
structural conditions of the building. The cu	irrent S-Bldg will now be removed	and replaced with a
new two-story building to meet the growing	needs of the departments. The a	additional funding will
come from savings from the Library/LRC Bu	uilding state funding share being	increased. The project is
ne final design stages and is scheduled to	go to the Division of the State Arc	chitect (DSA) for approval
April 2008. Demo of the S-Building will st	tart in June 2008.	, and the second
C South Education Center	10,000,000	
The District is still looking for land in the sou	10,000,000	2071006
The blocker is still looking for land in the sol	intern part of our District.	
Multimedia Lab & Planetarium	6,912,000	2074007
he original design team selected for this pr	roject turned it down and we have	2071007
ne original design team selected to this hi		

Annual Implementation Plan Projects	750 000	
We are currently working on the list of District	750,000	207100
We are currently working on the list of Priority	1 projects (20) that were approve	d under
the District's Annual Implementation Plan for	racilities Improvements. We have	completed 5 of the
Priority 1 projects; 10 are currently in work; 3	are in the planning stages and 2 ar	re on hold.
San Marcos Campus CEQA/EIR Study	1,500,000	
PBS&J working on the CEQA and EIR studie	s for the See Marses Comme	207100
the traffic counts and are working on the traffic	s for the San Marcos Campus and	they have completed
the traffic counts and are working on the trafficocal agencies to discuss the Master Plan 202	2 and the FIR process so we are	ip meetings with the
and requirements early in the process.	2 and the Lift process so we can	address the needs
Escondido Center North Wing Retrofit	3,000,000	207101
GKK Works has met with DSA to discuss the	projects and the requirements. Th	ev are currently
performing the structural inspection and review	v and will submit this to DSA for re	VIEW DSA received
over 300 new projects in December 2007 and	the start of construction for this or	niect will be delayed
until Spring or Summer 2009.		oject will be delayed
Parking Improvement Projects	0.445.000	
WWCOT is currently working on the parking in	6,445,000	207101
WWCOT is currently working on the parking in	improvement plans for the Parking	Lot 12 improvements
and the new Soccer Field Parking Lot. It is es	imated that these two projects will	provide 275 new
parking spaces on the San Marcos Campus.	vve are naving a new aerial topo m	ap created for the
San Marcos Campus and this will allow WWC	of to proceed with the expansion	of Lots 3 and 5.
ndustrial Technology Building	Orig 16,600,000 New 13,83	00.007
HMC is working with District faculty and staff o	Orig 16,600,000 New 13,83	30,687 207101
new IT Building, as well as performing site eva	lustions on the primary and altered	parameters for the
note that this project was originally plan for cor	estruction in 2014 15 and his marin	ite site. Please
some of the inflation that was included in the co	ost estimate for the original constr	g it up we will save
	The state of the original consti	uction schedule.
Theatre Addition & Remodel	9,950,000	2071013
MDWF is working with District faculty and staff	on the program review and depart	ment needs for this
this project will be done in 2 phases to minimize	e impact on the instructional program	ram: we will do the
addition in the 1st phase and the renovation in	the 2nd phase.	and the fill do the
Relocation of Baseball Blowing Field		
Relocation of Baseball Playing Field	2,000,000	2071014
Ve are reviewing the plans and A&E assignme	nt for this project and we will need	to
pdate the plans and resubmit them to DSA for	approval.	
andscape Improvements - San Marcos	2,000,000	0.00
he RFP for Arboretum Landscape/Hardscape	Improvements was sent out to the	2071015
rchitectural firms included as part of the 9 A&	F Teams and 4 of those firms sub-	andscape
Ve are currently reviewing the proposals and w	ill be making a recommendation to	nitted their proposals.
oard for award in April 2008.	I I I I I I I I I I I I I I I I I I I	our Governing
fractructure Impressed		
frastructure Improvements	400,000	2071016
ne RFP for Infrastructure Upgrade-Electrical D	esign Services was sent out to the	olootrical
ignicering nitris included as part of the 9 A&E	leams and 3 of those firms subm	itted their presents
re are currently reviewing the proposals and w	Ill be making a recommendation to	our Governing
oard for award in April 2008.		

Child Development Center	100,000	207101
We have selected DAVY Architects to develop the	FPP for this project and are of	currently
working on the agreement for services.		
LL Bldg Remodel	150,000	
tBP Architects is currently working with District fac	150,000	207101
The working group visited the Southwestern Come	cuity and starr in the FPP Progr	ram Review for this project.
The working group visited the Southwestern Comm	Turity College Student Service	es Center to review
the layouts and discuss the project with their peers was designed by tBP.	s. This project is very similar to	o our project and
was designed by tbr.		
Library / Learning Resource Center	2 500 000	
LPA Inc. was selected as the architect for this assis	2,500,000	207101
LPA Inc. was selected as the architect for this proj	ect and will be starting the des	sign process once we
have approval from the Chancellor's Office. This p	roject is currently in the Gover	nor's Budget for 2008-09
but will need the next State Bond Issue to pass be	fore we can start the design pr	rocess.
Escondido Center Improvemente Diagraf		
Escondido Center Improvements - Phase 1	1,000,000	207102
We are currently collecting information for a Educa	itional & Facilities Master Plan	for the Escondido
Certer. The master plan can't be funded with Prog	M funds and the District is wi	arking to identify
runding for this plan. Once we have completed the	master plan for this site then	we can start
implementing the facilities improvements projects t	hat have been proposed.	
Information Services Technology Projects	9,000,000	270180
Our Information Services Department is working or	a number of technology impr	avament projects and
o developing ruture plans for implementation The	following is what is gurrantly is	n sund
1. The RFP for the A-Bidg (District Communication	S Center Emergency Ganara	tor Dealer
are o electrical eligineering liftis included as part of	Tine AX - leame and 2 of the	an firms a sub-sitted
their proposals. We are currently reviewing the pro	posals and will be making a re	ecommendation to our
Soverning board for award in April 2008		The state of the s
2. The purchase and installation of the telecommun	nications equipment and comp	outors for the new Net
Total Ballang has been completed		
3. The upgrade to the Districts' Telecommunication	s Network Infrastructure is in	DECEMBER THE VIOLE
periodicino nave been appliaded to the current van	SION WITEIGES CONVICES house he	nen arranalada a tat
elecommunications cabling systems and networkin	a equipment has been seeles	een expanded, and the
The same of the sa	CI 200 Other hundings will be b	and the second s
and and and to the District's Compiler Lechnology	My Syctom ic in progress Th	the Color Institute Color Colo
storage equipment for student services and academ	oic technology have here	e servers and data
eplacement plans for outdated computers in the stu	identials and family date for	aded and the computer
his is a multi-year project and the plan is to have a	I of the District's and inculty/staff offi	ce in under review.
varranty by Fiscal Year 2012-13.	il of the District's computer equ	uipment under new
7 27 201 2012 10.		
rop M Series A Contingency	5,628,000	
	3,028,000	
atal A callada Callada		
otal Available for Series A	160,000,000	
		0)
ontingency Projects: (in case projects above do no	I go as planned in the schedul	
ontingency Projects: (in case projects above do no frastructure Improvements-SU Solar	t go as planned in the schedul	е)
formation Services Technology Projects-2	500,000	e)
mastructure improvements-SU Solar	500,000 4,000,000 5,000,000	e)