## Project Update – Prop M Bond – Series A

## Independent Citizen's Oversight Committee Report December 2010

		מברבווומבו לחדח	
Project #	Project Name	Project Scope	Project Status
2071001	Natural Science Bldg Completion & Equipment	Restore items that had been value-engineered out of this State (under) funded project	The NS railing is complete. All other misc. projects have been completed
2071002	PC North Education Center	Acquisition of land and construction of facilities to improve access to students through the development of an Education Center in the northern portion of PCC district.	Land has been purchased, plans for the construction of Horse Ranch Creek Road have been developed awaiting County of SD plan approval and construction permit.
2071003	North Ed Center – CEQA/EIR Mitigation	Implement the required mitigation measures identified in the PCCD North Education Ed Center EIR	Offsite mitigation land has been purchased. The restoration plan and Resource Management Plan for onsite mitigation is currently in review by the Environmental Agencies. We have received the 401 and 404 permits from the environmental Agencies.
2071004	Humanities Building	Plan and construct a 3 story, 80,000 gsf building to house the following disciplines: English, ESL, World Languages, and Reading.	The construction documents are currently under review at DSA. Anticipated construction start is Spring 2011.
2071005	S Bldg Remodel (HS Bldg)	Construct a 2-story, 25,000 gsf building to house the Nursing and Dental Assisting departments.	The HS building is complete! It opened for classes August 2010.
2071006	PC South Education Center	Acquisition of land and construction of facilities to improve access to students through the development of an Education Center in the southern portion of PCC district.	A 27 acre site has been purchased with existing 4 story, 100,000 gsf building and parking garage. The district will begin the approval process for Education Center Status through the California Community College Chancellor's Office (CCCCO), CCC Board of Governors (BOG) and the California Commission of Post Secondary Education (CBEC)
2071007	Multimedia Lab & Planetarium	Construct a Planetarium that has the flexibility to provide additional instructional space.	The Planetarium is under construction and is 15% complete.  Underground utilities and foundation work are underway.
2071008	Annual Implementation Plan Projects	Identify and implement facilities improvement projects that support the District's Strategic goals and the Division's Service Area Outcomes.	Facilities Improvement projects have been identified and completed. The current list of projects is a result of secondary effects of construction projects.
2071009	San Marcos Campus CEQA/EIR Study	Prepare and certify a Program EIR for the San Marcos Master Plan 2022 projects and to implement identified mitigation measures.	The Program EIR for the San Marcos Master Plan 2022 Projects was certified November 2009. Mitigation measures such as the development and approval of a Biological Resource set aside, historical building surveys and sewer
			monitoring are being implemented.

## Project Update – Prop M Bond – Series A

The FPP has been submitted to the Chancellor's Office for approval. The State did not pass a state bond in 2008, funding is contingent upon a State bond passing and	Develop a Final Project Proposal for submittal to CCCCO for a One Stop Student Services Center by renovating the existing 3-story Library.	LL Bldg. Remodel – FPP	2071018
The FPP has been postponed due to the lack of State bond. The district is currently going through the permitting process to obtain the necessary permits to construct the project.	Develop a Final Project Proposal for submittal to CCCCO for a new 10,000 gsf Child Development Center.	Child Development Center – FPP	707/01/
Phase I of the High Voltage Electrical System Upgrade (HVEU) was completed December 2009. Construction plans for Phase II of the HVEU and the Fire Alarm Upgrade have been approved by DSA. A contract has been awarded for Phase II of the HVEU. Logistics and implementation phasing plans are being prepared.	Upgrade the High Voltage Electrical System and the Fire Alarm System at the San Marcos Campus.	Infrastructure Improvements	
The plans have been developed and are under review.	Develop a conceptual master plan for the Arboretum and construction documents for the trail and irrigation systems.	Landscape Improvements	
The construction plans are approved. The project disturbs coastal sage scrub and we have identified onsite mitigation. We are waiting for agency approval of the Resource Management Plan.	Relocate the baseball field from the south end of the SM campus on Mission Rd to the north end of the SM campus.	Relocation of Baseball Playing Field	
The construction documents for the Theatre Addition & remodel have been approved by DSA. Construction is scheduled to begin May 2011.	Plan and construct a Performing Arts Complex through a combination of new construction and renovation of existing space to provide improved performance, rehearsal facilities for the following disciplines: Theatre, Dance and Music	Theatre Addition & remodel	20/1013
The Industrial Technology Building is currently under construction is 35% complete. The plans for the T-Bldg Renovation have been submitted to DSA.	Plan and construct an Industrial Technology Center through a combination of new construction and renovation to provide improved instructional space for the following disciplines: Automotive Technology, Diesel Technology, Auto Body, Welding, Waste Water Technology, and Cabinet Furniture Technology.	Industrial Technology Building	2071012
complete. The wing re-opened for classes September 2010. Improvements were completed in Parking Lot 12. Construction documents are being prepared for Parking Lot 3 & 5 project.	Escondido Center to Field Act compliance. Improve and increase parking and vehicle circulation at the San Marcos Campus.	Parking Improvement Projects	2071011
The retrofit of the North wing at the Escondido Center is	Structurally retrofit the North wing of the	Escondido Center North Wing	2071010

## Project Update – Prop M Bond – Series A

Plans are being developed for upgrade implementation.	Plan and implement AV technology upgrades in existing and new instructional facilities.	AV Technology Improvement Projects	70/1802
Implementation of upgrade plans include Telecommunications infrastructure, expansion of wireless network, backup data center at the Escondido Center, hardware for implementation for Blackboard Version 9 upgrade, replacement of outdated servers and other hardware.	Plan and implement technology upgrades in existing and new facilities.	IS Technology Projects	2071801
The project is under construction and is 95% complete.	Plan and construct an Accessible Path of Travel from various projects to the Transit Center as required by DSA. The project will also address vehicular and pedestrian safety at the intersection of Comet Circle and the Borden Road entrance.	Accessible Route Project	2071023
The instructional equipment has been purchased.	This project was set up to allow the pre-purchase of instructional equipment for the future Humanities Building; it is currently being used in modular classroom buildings.	Humanities Bldg Equipment	2071022
Furniture and equipment is being installed and punch list work is being done. Faculty is scheduled to move in January 10 <sup>th</sup> and classes will begin in the building January 18 <sup>th</sup> .	Construct a 3-story, 108,000 gsf Multidisciplinary building that will house the following disciplines: Computer Sciences and Information Systems, Business Administration, Graphic Communications, Multicultural Studies, American Indian Studies, Behavioral Sciences, History, Econ & Political Sciences	Multidisciplinary Instructional Building	2071021
LPA is developing conceptual design approaches to the exterior improvements including circulation and safety for the Escondido Center.	Renovate the existing Escondido Center per the updated Educational & Facilities Master Plan.	Escondido Center Improvements – Phase 1	2071020
Palomar's eligibility ranking compared to other submittals.  An FPP was submitted and approved for the new Library & Learning Resource Center. Funding has been delayed due to the lack of a state bond.	Plan and construct a new 4-story, 100,000 gsf new Library & Learning Resource Center.	Library & Learning Resource Center	2071019